



26 OCTOBER 2023

ATTY. MIGUEL E. UMALI

President and CEO

PHILIPPINE NATIONAL CONSTRUCTION CORPORATION (PNCC)

Km 15, East Service Road, Bicutan, Parañaque

ACKNOWLEDGEMENT RECEIPT

LETTER 24 October 2023

DATE:

RE:

LETTER FROM PNCC TO GCG RE SUBMISSION OF QUARTERLY MONITORING REPORT FOR CY 2023 PERFORMANCE EVALUATION SYSTEM (PES)

The said document was officially received by the Governance Commission on 26 October 2023 and has been forwarded to the responsible GCG Officer for appropriate action.

To follow-up for further action on the document, you may contact us through telephone numbers (02) 5328-2030 or (02) 5318-1000. Please cite the GCG Document Management System (DMS) Barcode Number: <u>0-0335-26-10-2023-023659</u>.

THIS RECEIPT IS COMPUTER GENERATED AND DOES NOT REQUIRE SIGNATURE.

Sigr	nature over		Date a	and Time	
			- 1		
Received by:					

PRIVACY NOTICE: Any or all personal data you provided will only be used to process your transaction with the GCG and for other compatible purposes. All collected data will be kept secure and confidential, unless otherwise authorized by law. They will be disposed of as soon as the purpose for their use has been achieved. Only aggregate or anonymized data shall be subject to further processing. We respect your rights under the Data Privacy Act. Should you wish to invoke any such rights in relation to our processing of your personal data, or have questions or clarifications relative to privacy and data protection, you may contact the GCG – Data Privacy Team at privacy@gcg.gov.ph. You may lodge your complaint or submit an incident report form in the same email address.





24 October 2023 Ref. No.: OP-MEU-058-2023L

ATTY. MARIUS P. CORPUZ

Chairperson

GOVERNANCE COMMISSION FOR GOCCS

3rd Foor, BDO Towers Paseo, 8741 Paseo De Roxas,

Makati City, Philippines 1226

Subject

Quarterly Monitoring Report for CY 2023
Performance Evaluation System [PES]
(2023 Charter Statement and Strategy Map and
Performance Scorecard)

Dear Chairperson Corpus:

In compliance with your directive dated April 26, 2023 which we received on May 4, 2023 regarding the above-stated subject, please find herewith the Performance Evaluation System (PES) Monitoring Report covering the 3rd quarter for the Calendar Year 2023.

We trust that you find the foregoing report to be in order.

Thank you for your kind consideration.

Very truly yours,

MIGUEL E. UMALI
President and CEO NA

w/att



24 October 2023

Ref. No.: OP-MEU-058-2023L

ATTY. MARIUS P. CORPUZ

Chairperson

GOVERNANCE COMMISSION FOR GOCCS

3rd Foor, BDO Towers Paseo, 8741 Paseo De Roxas, Makati City, Philippines 1226

Subject :

Quarterly Monitoring Report for CY 2023

Performance Evaluation System [PES]

(2023 Charter Statement and Strategy Map and

Performance Scorecard)



Dear Chairperson Corpus:

In compliance with your directive dated April 26, 2023 which we received on May 4, 2023 regarding the above-stated subject, please find herewith the Performance Evaluation System (PES) Monitoring Report covering the 3rd quarter for the Calendar Year 2023.

We trust that you find the foregoing report to be in order.

Thank you for your kind consideration.

Very truly yours,

MIGUEL E. UMALI

President and CEO

w/att



PHILIPPINE NATIONAL CONSTRUCTION CORPORATION

	OBJECTIVE / MEASURES		FORMULA	WEIGHT	RATING SCALE	Target	3 rd QUARTER ACCOMPLISHMENT			
	SO 1 SO 2	SO 2 Maximize Stakeholder Value								
/STAKEHOLDERS	SM 1	Construction and Development of Real Properties	Actual Accomplishment	10%	All or Nothing	Finalized Agreement with DOTr on Bicutan Property	 The DOTr in its email dated August 4, 2023 notified and endorsed Leighton First Balfour Joint Venture (LFBJV) as the contractor of DOTr for the North-South Commuter Railway – Extension project. (Refer to Annex "A" and "B") The LFBJV in its letter dated August 2, 2023 expressed its interest in leasing some part of the property identified by the DOTr to be used as a site for the contractor. (Refer to Annex "C") 			
ERS / S	SM 2	Annual Vehicle Traffic of Metro Manila Skyway Stage 3	Actual Annual Traffic Count	5%	Actual / Target	54.5 Million	As of September 30, 2023, Total Traffic Count is 41,526,326 which translates to 76.19% of target. (Refer to Annex "D")			
CUSTOMERS	SM3	Percentage of Satisfied Customers a. Partner Agencies	Number OF respondents which gave at least a Satisfactory rating / Total number of respondents	5%		90%	Members of the Committee on Anti Red Tape (CART) attended the Orientation on the Harmonized Client Satisfaction Measurement on Output O			
		b. Concessionaires		5%	Actual / Target 0% = if less than 80%	90%	September 20, 2023. The PNCC has started accomplishing the Client Satisfaction Measurement (CSM) for the external processes identified in the Citizens Charter for FY 2023. Analysis of the CSM will be conducted by the CART Secretariat at the end of the year.			
		SUBTOTAL 25%								
	SO 3	Improve Internal Systems and Prod		F0/	All Ni di	100,0004,0045,0, 4%	D 4 17 0000 # BNO 511			
INTERNAL PROCESS	SM 4	ISO Certification	Actual Accomplishment	5%	All or Nothing	ISO 9001:2015 Certification	 On August 7, 2023, the PNCC Bids and Awards Committee (BAC) opened the bid for the procurement of services for ISO Certification. On August 16, 2023 post qualification of the lowest bidder was conducted by 			

SO 4	4	Enhance Mobility of People and C	ommerce				 BAC. On September 4, 2023, post qualification report and recommendation to award the contract was submitted by BAC. On September 18, 2023, BAC issued the resolution to award the services to the lowest bidder. On September 20, 2023 Notice of Award was issued by BAC to the lowest bidder. (Refer to Annex "E") 		
		Construction and Development of Ex							
		a. Lucena-Matnog Expressway / SLEX TR5	Actual Accomplishment	7%	Actual / Target	70% Completion of Detailed Engineering Design (DED)	Ongoing DED Services at 55% accomplishment (Refer to Annex "F")		
		b. Pasig River Expressway Project (PAREX)	Actual Accomplishment	7%	Actual / Target	50% Completion of Detailed Engineering Design (DED)	Ongoing DED Services at 55% accomplishment (Refer to Annex "G")		
SM	15	c. Greater Capital Region Integrated Expressway							
			Actual Accomplishment	7%	- Actual /	50% Completion of Detailed Engineering Design (DED)	On-going DED and Studies at 25% accomplishment (Refer to Annex "H")		
				3%	Target	50% Completion on Advance Work – Construction of 15 Piers Viaduct	On-going advance works at 80.1% accomplishment (Refer to Annex "H")		
		2. Southern Access Link (SALEX)		5%	Actual / Target	60% Completion of Detailed Engineering Design (DED)	Ongoing DED Services at 50% accomplishment (Refer to Annex "I")		
		3. Central Access Link		1%	All or Nothing	Completion of STOA Negotiation	No update yet		
SM	15	3 L'A Project (E.H. Biclitan)	Actual Accomplishment	7%	Actual / Target	50% Completion of Detailed Engineering Design (DED)	DED for Section 2 Realignment at 80% accomplishment (Refer to Annex "J")		
			Sub – total	42%					
so	5	Reinforce Collection System							
SM	6	Percentage of Receivables Collected	Actual collection	10%	Actual / Target	Collection of the Consigned amount of #18 Million by Ley Construction and Development Corporation (LCDC)	 PNCC through its statutory counsel, the OGCC filed a Motion to Cite LCDC in contempt for its failure to comply with the lawful Order of the court directing it to consign their monthly rental payments. The Court then issued an Order dated 		

SO 6	Improved Equity and Debt Manage	ment Service Strat	egies			 03 July 2023, citing LCDC for Indirect Contempt of Court and was ordered to pay a fine of ₽30K, with a stern warning that a repetition of a similar act/s of disobedience to the order of the court will be dealt with more severely. (Refer to Annex "K") On July 5, 2023, LCDC filed a Motion to Re-Open Negotiation of Payment of Rental Feed Owed to Defendant PNCC. The OGCC then filed an Opposition to the Motion dated August 24, 2023, stating among others that the subject motion is made in bad faith and to cause further delay in the proceedings and in the interest of justice, prayed for the denial of the LCDC's motion. (Refer to Annex "L")
SM 7	Revenues	Service Income + Share in JVAs + Dividend Income + Interest Income + Rental	10%	Actual / Target	₽686.61 Million	Other Income 7,617,649.97 Rent/Lease Income 132,400,720.82 Dividend Income 35,896,896.70 Interest Income 59,749,055.17 Share in JVAs 260,374,746.75 496,039,069.41 The total revenue for the 3rd quarter of 2023 translates to 72.24% of the total projected revenue. The revenue should have been 75% of the projected revenue which is equivalent to P514.9575 million.
SM 8	Conversion of Debt-to-Equity	Actual Accomplishment	1%	All or Nothing	Finalization of Debt Payment Scheme with PMO	Awaiting on decision of OP on PNCC's MR
SM 9		Actual Disbursement Total Approved COB (Both Net of PS Cost)	7%	Actual / Budget	90%	54.24%
		Sub – total	28%			

PES Monitoring Report

푵	SO 7	Development of Manpower							
EARNING & GROW	SM 10	Percentage of Employees Meeting Required Competencies	Actual Accomplishment	5%	All or Nothing	Establish Baseline	The ISO Subcommittee on Competency Framework has completed the review of the Job Description for each position and now drafting the assessment form for each employee. Upon completion, it be presented to the Board for approval. Assessment of competency level will be undertaken before the end of the year.		
=		Sub – total		5%					
		TOTAL		100%					